

**Town of Plainville**  
**Department of Public Works**

Highway Operations  
PO Box 1717  
29 West Bacon Street  
Plainville, MA 02762  
T: (508) 699-2071



Water & Sewer Operations  
PO Box 1565  
171 East Bacon Street  
Plainville, MA 02762  
T: (508) 695-6871  
F: (508) 695-6736

**Application for Water Service**

**Name of Property Owner:** \_\_\_\_\_

**Address:** \_\_\_\_\_

**Telephone/Email:** \_\_\_\_\_

**Size of Service Requested:**     1"     2"    \_\_\_\_\_ **Other(Please specify)**

**Residential**        **Number of Bedrooms** \_\_\_\_\_

**Commercial**        **Use and Daily Gallons of Flow** \_\_\_\_\_

**I/We**, hereby make application for water service at \_\_\_\_\_ (Assessor Map and Parcel #;) and also do agree to abide by the By-Laws, Rules and Regulations of the Town of Plainville and of the Plainville Water Department now in affect and as amended in the future.

**WATER CONNECTION FEES**

WATER SERVICE ENTRANCE/CONNECTION OR DEMOLITION & RECONNECTION CHARGES	FEE
UP TO 1" SERVICE CONNECTION	\$1200
2" SERVICE CONNECTION	\$2000
3" SERVICE CONNECTION	\$3000
4" SERVICE CONNECTION	\$4000
6" OR GREATER SERVICE CONNECTION	\$6000

**WATER CAPACITY FEE**

A System Development Charge shall be assessed for new, upgraded and or change of use connections at

**\$10 PER GALLON PER DAY** of anticipated flows in accordance with Title V and CMR 15.203 for all residential, commercial and industrial service connections. (See Application worksheet)

Date Rec: \_\_\_\_\_

**Town of Plainville**  
**Department of Public Works**

Highway Operations  
PO Box 1717  
29 West Bacon Street  
Plainville, MA 02762  
T: (508) 699-2071



Water & Sewer Operations  
PO Box 1565  
171 East Bacon Street  
Plainville, MA 02762  
T: (508) 695-6871  
F: (508) 695-6736

---

**\*OFFICE USE ONLY\***

**Water Capacity Fee Worksheet:**

**Single Family Residential**

**Number of bedrooms \_\_\_\_\_ (x) 110 GPD/Bedroom (x) \$10.00/gallons = \$ \_\_\_\_\_**

*From 310 CMR 15.200 required 100 gpd per bedroom (title v)*

**Multi- Family Residential**

**Number of bedrooms \_\_\_\_\_ (x) 110 GPD/Bedroom (x) \$10.00/gallons = \$ \_\_\_\_\_**

*From 310 CMR 15.200 required 100 gpd per bedroom (title v)*

**Commercial/Industrial**

**Gallons of flow per day \_\_\_\_\_ (x) \$10.00/gallons = \$ \_\_\_\_\_**

*From 310 CMR 15.203, an office building calculates@ 75 gpd per 1,000 sqft A 10,000 sqft office building is assessed at 750 gallons per day*

*The Capacity fee assessed is 750gpd x \$10.00/gallon = \$7,500*

**Connection Fee**      \$ \_\_\_\_\_

**Capacity Fee**      \$ \_\_\_\_\_

**Total Fee**      \$ \_\_\_\_\_

**Forms Attached:**

**Application Fee**      \$ \_\_\_\_\_

**Current Drainlayers assigned:** \_\_\_\_\_

**Proposed Plan of work**

**Acknowledgement of Page 3; initial** \_\_\_\_\_

**Owner Signature** \_\_\_\_\_

***Town of Plainville***  
***Department of Public Works***

Highway Operations  
PO Box 1717  
29 West Bacon Street  
Plainville, MA 02762  
T: (508) 699-2071



Water & Sewer Operations  
PO Box 1565  
171 East Bacon Street  
Plainville, MA 02762  
T: (508) 695-6871  
F: (508) 695-6736

**Notice of Requirements:**

All connections to the Plainville Water System shall be made by a properly licensed Drainlayer/Water Installer approved by the Plainville Water Department.

No connection shall be made to water mains or service lines located within ten (10) feet of any sewer line, cesspool, cesspool drain line entering cesspool or septic system, well, or dry well. No connections will be made to water service lines located within four (4) feet of any other utility line(s).

Where water services enter the building, it shall be made at 90 degree angle to the floor and parallel with the building wall or foundation. It shall not be closer than 6" from the wall nor less than 12" inches above the floor and shall be located adjacent to an exterior wall. No installation shall be allowed to terminate under stairs, landings, or closets, in order to allow for proper access and maintenance of the required water meter which shall attach to it. No coupling device or joint of any type shall be closer than ten (10) feet outside of the building wall or foundation. Water service curb stop and valve box shall be located on town property at the property line beyond any obstruction such as stone wall, fence, gate etc. to allow proper accessibility Water Department personal at all times. In no instance shall the curb box be located on private property.

No water shall be turned on until the meter is properly installed and all inspections have been made. Only employees or duly authorized agents of the Plainville Water Department are allowed to turn water on or off at the curb stop and or remove the water meter for any purpose. The installation contractor shall be subject to a fine of \$100.00 for any instance(s) where water is turned on by others and water service shall not be turned on until any said fine(s) are paid.

A site plan showing proposed location of water and or sewer utility installations is required to be submitted to the Water Department prior to approval of this application. As "as-built" plan with ties for location purposes is required prior to water being turned on. These plans need not to be engineered drawings, but must be drawn in a clean, clear, and concise method for record keeping.

Construction of the water connection will be completed within sixty (60) days of issuance of the permit.

Date Rec: \_\_\_\_\_

***Town of Plainville***  
***Department of Public Works***

Highway Operations  
PO Box 1717  
29 West Bacon Street  
Plainville, MA 02762  
T: (508) 699-2071



Water & Sewer Operations  
PO Box 1565  
171 East Bacon Street  
Plainville, MA 02762  
T: (508) 695-6871  
F: (508) 695-6736

---

**APPROVAL**

*For submission to the Board of Water and Sewer Commissioners*

**DPW approval**

Approved by: \_\_\_\_\_ Fee Paid \_\_\_\_\_ Date \_\_\_\_\_

Comments: \_\_\_\_\_  
\_\_\_\_\_

**Approval by the Plainville Board of Water & Sewer Commissioners**

Approved by: \_\_\_\_\_ Date \_\_\_\_\_

Comments: \_\_\_\_\_  
\_\_\_\_\_